

Republic of the Philippines
VALENCIA CITY WATER DISTRICT
Purok 4, Poblacion, Valencia City, Bukidnon

2020 CAPITAL IMPROVEMENT PROJECTS
ACCOMPLISHMENT REPORTS AS OF OCTOBER 2020

PROJECT TITLE / PARTICULARS		TOTAL PROJECT COST	2020 CASH REQUIREMENTS	Date Started	Date completion	PROJECT DESCRIPTION		REMARKS
						LENGTH	SIZE & TYPE	
as of THIRD QUARTER								
FACILITIES REHABILITATION AND IMPROVEMENT								
FRI-01	Construction of Perimeter fence of Pump Station 12, barangay Pinatilan, Valencia City	858,472.50	853,680.00	06/08/2020	06/25/2020	1200 sqm	Steel Matting Fence	Project included in pump station rehabilitation
FRI-02	Construction of Perimeter Fence of Tagostos Reservoir	194,572.50	180,000.00	07/01/2020	07/25/2020	300 sqm	Steel Matting Fence	Project included in pump station rehabilitation
FRI-03	Construction of Perimeter Fence at PS 14 (Purok 6A), Poblacion, Valencia City	214,517.25	210,000.00	06/17/2020	07/03/2020	200 sqm	Steel Matting Fence	Project included in pump station rehabilitation
FRI-04	Construction of Perimeter Fence at Mailag of Pump Station 7, Brgy Mailag, Valencia City	690,589.32		08/27/2020	09/11/2020	1500 sqm	Steel Matting Fence	Project included in pump station rehabilitation
FRI-05	Construction of Pump House at Pump Station 7, Brgy. Mailag, Valencia City	660,589.32		07/28/2020	09/29/2020	30 sqm	Concrete Pump House	Project included in pump station rehabilitation
FRI-06	Rehabilitation of Pump Station 5 (Sugarland) Pump House located at Sugarland, Valencia City	46,125.00	46,125.00	07/18/2020	08/25/2020	30 sqm	Concrete Pump House	Project included in pump station rehabilitation
FRI-07	Rehabilitation and pump houses and perimeter fence of Sugarland Reservoir	381,988.00		07/18/2020	08/25/2020		Hollow block rehab	Project included in pump station rehabilitation
FRI-08	Construction of Pump Houses at Pump Station 14, Purok 6, Valencia City	596,254.98						On Bidding status, for implementation
FRI-09	Construction of Perimeter fence at Hindangon Reservoir, Hindangon, Valencia City	178,905.00						On Bidding status, for implementation
FRI-10	Construction of Ferimeter Fence of Pump Station 5 (Sugarland), Lumbo, Valencia City	373,440.00	310,322.64	07/18/2020	08/25/2020	200 sqm	Steel Matting Fence	Project included in pump station rehabilitation

NRW REDUCTION PROGRAM								
NRW-01	Check Meter Program							
NRW-02	Calibration Meter Program							
NRW-03	Re routing of 3" diameter pipeline at Lower Sugod, Valencia City	165,930.00						On Bidding status, for implementation
SOURCE DEVELOPMENT PROJECT								
SDP-01	Proposed additional 2" dia uPVC pipeline and in-take box for barangay Tongan-Tongan water system (BALIOS spring)	826,009.40	416,946.33					To augment water supply for some purok of Tongan-Tongan and the project is on progress with 23.541% accomplishment
DISTRIBUTION EXPANSION PROJECT								
DEP-01	Proposed extension of Pipeline system for crossing Kahaponan, Valencia City	9,000,000.00	5,099,766.14	03/30/2020	06/17/2020	7,426 lm	3", 4", 6" uPVC pipe	Expansion of service connection at barangay kahaponan
DEP-02	Additional 2" diameter distribution line at ARFI, Kahaponan, Valencia City	506,423.00		03/20/2020	06/17/2020	1,025 lm	2" dia PE pipe	Additional service connection at sitio ARFI which was not included in Kahaponan program
DEP-03	3" diameter uPVC distribution pipe located at P-5 Poblacion, Valencia City (Lopez-Mangubat area)	92,316.50	48,212.23	02/22/2020	02/27/2020	108 lm	2" dia uPVC pipe	Change line of old small diameter pipeline for better water supply service
DEP-04	Additional 3" diameter distribution line and clustering of existing water meter for GAWAD KALINGA paradise, Purok 12, Bagontaas, Valencia City	232,156.89		09/07/2020	09/18/2020	239 lm	6" dia uPVC pipe	Expansion of water service connection and clustering of existing water meters for the area
DEP-05	Proposed pipeline of Celedonio Village at Purok 15, Bagontaas, Valencia City	321,000.00						On Bidding status, for implementation
DEP-06	Proposed 2" diameter distribution pipeline at P-3 Batangan (Quirino area), Valencia City	104,112.05						On Bidding status, for implementation

